

Capital Projects March 2015

PROJECT	Poplar Road Safety Improvements - Phases I & 2
Description	Safety improvements on Poplar Road north between Warrenton Road (US-17) and Kellogg Mill Road. <i>Phase 2</i> is a 2008 Transportation Bond Referendum Project.
Budget Amount	\$4,400,000
Projected Completion Date	October 2016
Recent Activity	The Board awarded the construction and construction engineering contracts for Phases I and II. Construction will begin this Spring.
PROJECT	Mountain View Road Safety Improvements - Phase II - Extension
Description	From Rose Hill Farm Drive (SR-1245) to the intersection of Pickett Lane - Project Length = 0.6 Miles.
Budget Amount	\$2,650,000
Projected Completion Date	March 2016
Recent Activity	Construction began including erosion control installation and initial site clearing activities.
PROJECT	Wayfinding Signs System - Phase II
Description	Working with Economic Development to place trailblazer signs throughout the County. Installation of gateway signs is complete.
Budget Amount	@ \$296,000 for Engineering
Projected Completion Date	October 2015
Recent Activity	VDOT permits to install signs are under review. Bids will go before the Board for consideration this Spring.
PROJECT	Belmont-Ferry Farm Trail Section 4
Description	Trail from Pratt Park to SR-3 at Chatham Bridge.
Budget Amount	Estimated at \$390,000
Projected Completion Date	December 2016
Recent Activity	County held a public hearing on March 9 th .

PROJECT	Embrey Mill Park & Jeff Rouse Swim and Sport Center
Description	Embrey Mill Park, a 2009 Parks and Recreation Bond Referendum project , a multi-field, rectangular athletic field complex and the Jeff Rouse Swim and Sport Center, an indoor recreation facility. 76,000 square feet, three pools, one is 50 Meters X 25 Yards to accommodate high level championship swim meets, space for fitness equipment, aerobics, spinning, 2 basketball courts and classrooms.
Budget Amount	\$26,100,000
Projected Completion Date	November 2015
Recent Activity	Phase 1 of the project site is complete. Contracts are being processed. NTP was issued March 2 nd . Mobilization will occur in late March / early April. A public hearing will be held on March 17 th for a lease of the indoor center.
PROJECT	Woodstream Trail to Smith Lake Park
Description	Construction of Trail from Woodstream Community to Smith Lake Park.
Budget	\$685,000
Projected Completion Date	September 2015
Recent Activity	Infrastructure plans have been approved. The Board approved the construction contract award at its February 24 th meeting. Staff is working on the contracts.
	2008 Transportation Bond Referendum Projects Underway Below - February 2015
PROJECT	Mountain View Road Safety Improvements - Phase I
Description	From 0.25 miles west of Joshua Road (SR-643) to Rose Hill Farm Drive (SR-1245) - Project Length = 1.3 Miles.
Budget Amount	\$7,550,000
Projected Completion Date	December 2015
Recent Activity	Construction continues, including installation of waterlines and driveway culverts.
PROJECT	Brooke Road Safety Improvements
Description	Safety improvements on Brooke Road between Eskimo Hill Road and Stagecoach Road.
Budget Amount	\$6,500,000
Projected Completion Date	June 2016
Recent Activity	Property acquisition efforts continue. County staff attended a meeting organized by the Northern Virginia Conservation Trust to discuss the project with affected property owners.
PROJECT	Poplar Road & Mountain View Road Intersection Safety Improvements Design - Phase III
Description	From the intersection of Poplar Road and Mountain View Road 0.09 miles north and 0.27 miles south along Poplar Road and 0.1 miles east along Mountain View Road - Project Length = 0.46 Miles.
Budget Amount	\$1,500,000
Projected Completion Date Recent Activity	October 2016

PROJECT	Garrisonville Road Widening
Description	Public-Private Transportation Act (PPTA) and 2008 Transportation Bond Referendum project. Garrisonville Road (SR-610) from Onville Road (SR-641) to Eustace Road (SR-751). Improve this link to a six-lane wide road. A 5' wide sidewalk on each side of the road to provide safe pedestrian accommodations - Project Length @ 1.0 Miles.
Budget Amount	\$13,765,478
Recent Activity	Right-of-way plan review continuing with VDOT.
PROJECT	Truslow Road Reconstruction
Description	Public-Private Transportation Act (PPTA) and 2008 Transportation Bond Referendum project. Improvements are between Berea Church Road (SR-654) and Plantation Drive (SR-1706). A new roadway alignment will be constructed approximately 200' south of existing Truslow Road in order to eliminate the sharp curves and avoid residential relocations.
Budget Amount	\$6,267,056
Projected Completion Date	January 2016
Recent Activity	Right-of-Way acquisition for all impacted properties has commenced.

